Bond Performance Audit Recommendations

	Year Report Issued - Recommendation Number / Bond Program / Audit Year	Abbreviated Recommendation	Response	Responsible Administrator / Manager	Responsible Committee	Notes for 5/7 Audit Committee meeting discussion
1	Year 1 Ph 2 - #7 2017 Bond Year 2018-2019	Formally communicate, clarify and train OSM project teams and individuals involved with project delivery on existing document management protocols including requirements and expectations for usage.	Concur	Stormy Shanks, Sr. Director, School Modernization	N/A	PPS Staff have reported this recommendation has been implemented. NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
2	Year 2 - #7 2017 Bond Year 2019-2020	Conduct a post-project completion analysis for the Madison and Lincoln High School projects to evaluate benefits and challenges of the CM/GC delivery method overall, as well as specific aspects such as timing of Guaranteed Maximum Price (GMP) contract amendments, and make process changes as warranted. The evaluation should consider components suggested by ORS279.103 and provide a comparison of actual project cost against original project estimates, change order number, value and type, as well as descriptions of success and failures during design and construction. *Note: The ORS section that describes post project evaluations and is referenced in PPS contracting rules is ORS 279C.355, not ORS 279.103.*	Concur with Comment	Stormy Shanks, Sr. Director, School Modernization	BAC and Facilities	Discussed in the 3/17/26 FIO Committee meeting. PPS Staff reported: Implementation Completed NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
3	Year 2 - #10 2017 Bond FY 2019-2020	Address inconsistencies between the contract for architect/engineer services and the CM/GC contract for construction services related to the timing of reconciled cost estimates for future projects by ensuring that the same deliverable milestones are included in both contracts.	Concur	Marina Cresswell, Sr. Director, School Modernization	Facilities	NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
4	Year 3 - #1 2017 Bond Year 2020-2021	The PPS Board should revisit its Equity in Public Purchasing and Contracting ("EPPC") Policy to clarify and define the District's vision, goals, and commitment to business equity. This should include reassessing the overall intent, determining how equity is characterized, and expanding on what attainment of business equity goals for the District should entail.	Concur with Comment	Stormy Shanks, Sr. Director, School Modernization	Policy	Emailed Director Michelle Depass (Chair of the Policy Committee) 8/8/25 to ask about having the Policy Committee follow up on this outstanding recommendation. I need to follow up with her. NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
5	Year 3 - #2 2017 Bond Year 2020-2021	Further develop the Board's overarching vision into more succinct measurable subgoals or objectives, support new goal setting defendable data, and define qualitative and quantitative metrics to measure against new goals.	Concur	Stormy Shanks, Sr. Director, School Modernization	Policy and Facilities	Emailed Director Michelle Depass (Chair of the Policy Committee) 8/8/25 to ask about having the Policy Committee follow up on this outstanding recommendation. I need to follow up with her. NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
6	Year 3 - #3 2017 Bond Year 2020-2021	Conduct a cost-benefit analysis of available business equity strategies, such as those outlined in this report, and include considerations such as long- term versus short-term strategies, direct versus intangible "investment" type strategies, and unintended consequences.	Concur	Stormy Shanks, Sr. Director, School Modernization	Policy and Facilities	Emailed Director Michelle Depass (Chair of the Policy Committee) 8/8/25 to ask about having the Policy Committee follow up on this outstanding recommendation. I need to follow up with her. NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
7	Year 3 - #4 2017 Bond Year 2020-2021	Develop tools and protocols to capture outcomes of chosen equity strategies, and validate outcome data accuracy.	Concur with Comment	Stormy Shanks, Sr. Director, School Modernization	Policy and Facilities	Emailed Director Michelle Depass (Chair of the Policy Committee) 8/8/25 to ask about having the Policy Committee follow up on this outstanding recommendation. I need to follow up with her. NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
8	Year 3 - #5 2017 Bond Year 2020-2021	Create protocols to expand on existing business equity annual reporting to include an assessment of whether annual equity outcomes realized meet the intent of the EPPC Policy and goals of the Administrative Directive, or if modification to the portfolio of equity strategies is warranted, and based on results, adjust strategies as necessary.	Concur	Stormy Shanks, Sr. Director, School Modernization	Policy	Emailed Director Michelle Depass (Chair of the Policy Committee) 8/8/25 to ask about having the Policy Committee follow up on this outstanding recommendation. I need to follow up with her. NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.

Bond Performance Audit Recommendations

	Year Report Issued - Recommendation Number / Bond Program / Audit Y	Abbreviated Recommendation	Response	Responsible Administrator / Manager	Responsible Committee	Notes for 5/7 Audit Committee meeting discussion
9	Year 4 - #1 2017 / 2020 Bond Year 2021-2022	Complete development of and memorialize policies, procedures, and e-Builder processes related to construction closeout as well as train project staff on new closeout protocols before the remaining 2017 Bond projects are completed.	Concur with comment	Stormy Shanks, Sr. Director, School Modernization	Facilities	Discussed in the 3/17/26 FIO Committee meeting. PPS Staff reported: Implementation Completed NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
10	Year 4 - #2 2017 / 2020 Bond Year 2021-2022	Develop protocols for regularly identifying, reviewing and assessing workforce equity strategies on a designated timeline.	Concur	Stormy Shanks, Sr. Director, School Modernization	Policy and Facilities	Emailed Director Michelle Depass (Chair of the Policy Committee) 8/8/25 to ask about having the Policy Committee follow up on this outstanding recommendation. I need to follow up with her. NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
11	Year 4 - #3 2017 / 2020 Bond Year 2021-2022	Clarify the Workforce Equity Administrative Directive protocols for whether workforce equity outcomes and progress should be measured and reported in aggregate or disaggregated by each apprenticeable trade.	Concur	Stormy Shanks, Sr. Director, School Modernization	Policy	Emailed Director Michelle Depass (Chair of the Policy Committee) 8/8/25 to ask about having the Policy Committee follow up on this outstanding recommendation. I need to follow up with her. NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
12	Year 4 - #4 2017 / 2020 Bond Year 2021-2022	Conduct a review of workforce equity program specifications and analyze whether existing rules could be enhanced to benefit intended target audiences.	Concur	Stormy Shanks, Sr. Director, School Modernization	Policy	Emailed Director Michelle Depass (Chair of the Policy Committee) 8/8/25 to ask about having the Policy Committee follow up on this outstanding recommendation. I need to follow up with her. NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
13	Year 4 - #5 2017 / 2020 Bond Year 2021-2022	Continue in-progress efforts to revisit the types of key performance indicators it should track and report on that best align with PPS overall objectives and Bond project objectives.	Concur	Stormy Shanks, Sr. Director, School Modernization	Facilities	NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
14	Year 4 - #6 2017 / 2020 Bond Year 2021-2022	Require general contractors to consistently report specific safety performance data to OSM.	Concur	Stormy Shanks, Sr. Director, School Modernization	Facilities Annual report	Discussed in the 3/17/26 FIO Committee meeting. PPS Staff reported: Implementation Completed NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.

Bond Performance Audit Recommendations

	Year Report Issued - Recommendation Number / Bond Program / Audit Y...	Abbreviated Recommendation	Response	Responsible Administrator / Manager	Responsible Committee	Notes for 5/7 Audit Committee meeting discussion
15	Year 4 - #7 2020 Bond Year 2021-2022	Establish a formal framework for CBSE management and staffing with clear roles and responsibilities with defined authority and accountability.	Concur	Nichole Watson, Director, CBSE	Board (maybe Facilities)	Emailed Board Leadership 8/8/25 to ask about having the Board follow up on this outstanding recommendation. 5/4/2026: Identified as a priority for the next FIO Committee meeting NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
16	Year 4 - #8 2020 Bond Year 2021-2022	Update existing CBSE implementation schedule with realistic dates, interim milestones or progress targets, general tasks and activities, and plans to get CBSE back on track.	Concur with comment	Nichole Watson, Director, CBSE	Board (maybe Facilities committee)	Emailed Board Leadership 8/8/25 to ask about having the Board follow up on this outstanding recommendation. 5/4/2026: Identified as a priority for the next FIO Committee meeting NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
17	Year 4 - #9 2020 Bond Year 2021-2022	Work with key PPS departments to put a general CBSE implementation plan in place and ensure a quick start for capital purchases or capital building as soon as CBSE concepts and goals are solidified.	Concur	Nichole Watson, Director, CBSE Stormy Shanks, Sr. Director, School Modernization Dana White, Sr. Director, Real Estate and Construction	Board (maybe Facilities committee)	Emailed Board Leadership 8/8/25 to ask about having the Board follow up on this outstanding recommendation. 5/4/2026: Identified as a priority for the next FIO Committee meeting NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
18	Year 4 - #10 2020 Bond Year 2021-2022	Create CBSE project management plans and structure to identify general tasks and monitoring mechanisms to set, track, and report on baseline and revised schedules, original and revised budgets, and progress toward meeting delivery goals.	Concur with comment	Nichole Watson, Director, CBSE	Board (maybe Facilities committee)	Emailed Board Leadership 8/8/25 to ask about having the Board follow up on this outstanding recommendation. 5/4/2026: Identified as a priority for the next FIO Committee meeting NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
19	Year 5 - #1 2020 Bond Year 2022-2023	Research and assign resources needed to implement a structured Career Learning Equity Program that has clearly designated roles and responsibilities, protocols for coordination, contractor and consultant management, data management and reporting, and set targets to track outcomes.	Concur with comment	Stormy Shanks, Sr. Director, School Modernization	TLE	Discussed with Director Rashelle Chase Miller (Chair of TLE Committee) in our meeting on 4/24/26 and she is considering following up on this recommendation in the TLE committee NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
20	Year 5 - #2 2020 Bond Year 2022-2023	Alternatively, PPS should revise the Administrative Directive to limit the scope of the Career Learning Program to align with the district's capacity more appropriately.	Concur with comment	Emily Courtnage, Director, Purchasing and Contracting	Recommendation reported as completed. No follow up necessary Maybe TLE as this relates	Discussed with Director Rashelle Chase Miller (Chair of TLE Committee) in our meeting on 4/24/26 and she is considering following up on this recommendation in the TLE committee NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
21	Year 6 - #1 2020 Bond Year 2023 - 2024	Perform a post-mortem on the Benson Polytechnic High School project now before the remaining high school modernization projects go through the GMP process and start construction. Memorialize discussion and action plans to mitigate similar issues on future projects in writing. (Auditor Prioritization: High)	Concur with Comment	Stormy Shanks, Sr. Director, School Modernization	Facilities and BAC	NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
22	Year 6 - #2 2020 Bond Year 2023 - 2024	Clarify and memorialize contract expectations, terms, and conditions in the CMGC agreement and GMP amendment identified based on the Benson Polytechnic High School post-mortem for the remaining high school modernization projects at Cleveland, Ida B. Wells, and Jefferson High Schools as well as at future school projects before any PPS executes any new CMGC contracts and GMP amendments. (Auditor Prioritization: High)	Concur with Comment	Stormy Shanks, Sr. Director, School Modernization	Facilities and BAC	Discussed in the 12/9/25 FIO Committee meeting. PPS Staff reported the implementation is completed NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team

Bond Performance Audit Recommendations

	Year Report Issued - Recommendation Number / Bond Program / Audit Y	Abbreviated Recommendation	Response	Responsible Administrator / Manager	Responsible Committee	Notes for 5/7 Audit Committee meeting discussion
23	Year 6 - #3 2020 Bond Year 2023 - 2024	Set expectations early with future CMGC contractors before construction starts to ensure a shared understanding and interpretation of key contract provisions and strengthen the enforcement of contract provisions with support from legal staff including tracking communications with external contractors related to contract enforcement. (Auditor Prioritization: High)	Concur with Comment	Stormy Shanks, Sr. Director, School Modernization	Facilities and BAC	NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
24	Year 6 - #4 2020 Bond Year 2023 - 2024	Establish and complete formal contractor evaluations based on project performance and contract compliance that are discussed with the contractor being evaluated. (Auditor Prioritization: Medium)	Concur with Comment	Stormy Shanks, Sr. Director, School Modernization	Facilities and BAC	NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
25	Year 6 - #5 2020 Bond Year 2023 - 2024	Develop and formalize a written plan or methodology for allocating bond contingency funds including identifying how project savings will be assigned to other bond projects or returned to the 2017 program contingency fund. (Auditor Prioritization: Medium)	Concur	Stormy Shanks, Sr. Director, School Modernization	Facilities and BAC	Discussed in the 3/17/26 FIO Committee meeting. PPS Staff reported: Resolution (AKA implementation completed?) Resolution: Uncommitted funds will be retained until work under a given program is substantially complete and final costs are reconciled, at which time any savings will revert to a central District program contingency fund. Contingency funds, whether created with the bond program budget or accumulated through project savings or increased bond interest earnings, shall be allocated first as necessary to complete authorized bond program projects and only later, with the PPS Superintendent (or Senior Chief or Operations) approval, to fund other improvements from priority lists recommended by the PgM or to meet subsequently identified needs. NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team
26	Year 6 - #6 2020 Bond Year 2023 - 2024	More clearly communicate those significant project design features that are above minimum Ed Specs or design standards for modernization projects—at Cleveland, Ida B. Wells, and Jefferson High Schools if decisions have not yet been made on those projects as well as on any future school modernizations—including, but not limited to, square footage, capacity, optional spaces, sustainability features, and significant above minimum criteria materials. (Auditor Prioritization: Medium)	Completed	Stormy Shanks, Sr. Director, School Modernization	Board	PPS Staff have reported this recommendation is identified as completed via the presentations to the Board on 3/18/25, and 4/8/2025. NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team
27	Year 6 - #7 2020 Bond Year 2023 - 2024	Make clear and transparent recommendations to the Board based on current cost reduction options considering tradeoffs between scope and costs in addition to any offsetting cost increases due to the project pause for the Board to make informed decisions on school modernization projects—at Cleveland, Ida B. Wells, and Jefferson High Schools if decisions have not yet been made and any future school modernizations. (Auditor Prioritization: High)	Completed	Stormy Shanks, Sr. Director, School Modernization	Board	PPS Staff have reported this recommendation is identified as completed via the presentations to the Board on 3/18/25, and 4/8/2025, and 4/22/25. NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team

Bond Performance Audit Recommendations

	Year Report Issued - Recommendation Number / Bond Program / Audit Y	Abbreviated Recommendation	Response	Responsible Administrator / Manager	Responsible Committee	Notes for 5/7 Audit Committee meeting discussion
28	Year 6 - #8 2020 Bond Year 2023 - 2024	Use OSM's external project-specific construction auditor to conduct detailed work testing the accuracy and reasonableness of the CMGCs' and subcontractors' proposed labor burden rate calculations in addition to general conditions/general requirements costs for the school modernizations against source documents to identify potential savings prior to PPS's acceptance of GMP pricing and contract amendment execution for Cleveland, Ida B. Well, and Jefferson High Schools. (Auditor Prioritization: High)	Concur with Comment	Stormy Shanks, Sr. Director, School Modernization	Facilities and BAC	Discussed in the 12/9/2025 FIO Committee meetung PPS Staff reported: Ongoing Ongoing: A proposal for construction auditing services is expected on December 8. These services will support GMP negotiations for all three modernization projects and are anticipated to begin during the Construction Document phase once individual GMP schedules are established. However, it is important to note that the executed contract for Jefferson High School includes different requirements, which will result in reporting that varies slightly from Ida B. Wells and Cleveland High Schools. NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
29	Year 6 - #9 2020 Bond Year 2023 - 2024	Regularly update the Board on significant projected changes (and reasons for the changes) in project scope, schedule, or cost estimates as in-progress and future projects are designed and built to enhance transparency, in addition to capturing impacts and risks resulting from the projected variances and recommended actions to mitigate. This would include tracking and memorializing rationale behind board direction to PPS on the significant cost changes for the modernization projects at Cleveland, Ida B. Wells, and Jefferson High Schools when weighing future decisions. (Auditor Prioritization: Medium)	Concur with Comment	Stormy Shanks, Sr. Director, School Modernization	Facilities and BAC	NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
30	Year 6 - #10 2020 Bond Year 2023 - 2024	Accelerate decisions regarding the CBSE to make more immediate progress and communicate concrete plans and timelines to the Board, or revisit initial bond pledges. (Auditor Prioritization: High)	Concur with Comment	Nichole Watson, Director, CBSE Stormy Shanks, Sr. Director, School Modernization	Board (maybe Facilities committee)	NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
31	Year 6 - #11 2020 Bond Year 2023 - 2024	Develop an approach to formally estimate and document bond workload that would involve identifying task categories to be used as part of workload (perhaps using OSM's existing responsibility matrix as a baseline) and assigning durations of time expected to complete tasks. (Auditor Prioritization: Medium)	Nonconcur	N/A	Board - maybe ask BAC for input	NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
32	Year 6 - #12 2020 Bond Year 2023 - 2024	Require bond-funded staff to use timesheets tracking time against the proposed predetermined task category levels. At a minimum, require timesheets for staff paid for with bond funds that spend less than 100 percent of their time on bond work or conduct regular time studies with documentation to ensure the allocation of bond and non-bond effort is appropriately supported and aligned with funds used to pay staff. (Auditor Prioritization: Medium)	Partially Concur with Comment	OSM, OTIS, HR, Finance, OTL	Facilities	NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
33	Year 6 - #13 2020 Bond Year 2023 - 2024	Compare staffing capacity with estimated bond workload to identify gaps and determine whether staff are under-utilized or over-utilized and not able to complete the bond work needed. (Auditor Prioritization: Medium)	Concur	Stormy Shanks, Sr. Director, School Modernization	Facilities and BAC	NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
34	Year 6 - #14 2020 Bond Year 2023 - 2024	Work with the Board to define the purpose and responsibility of the SFIOC and set/clarify protocols for the committee to regularly communicate bond updates and formally make recommendations to the full Board. (Auditor Prioritization: High)	Concur with Comment	BOE SFIOC Committee Chair Stormy Shanks, Sr. Director, School Modernization	Facilities	NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.

Bond Performance Audit Recommendations

	Year Report Issued - Recommendation Number / Bond Program / Audit Y	Abbreviated Recommendation	Response	Responsible Administrator / Manager	Responsible Committee	Notes for 5/7 Audit Committee meeting discussion
35	Year 6 - #15 2020 Bond Year 2023 - 2024	Revisit how best to use the BAC and strengthen the committee's role and involvement in oversight to enhance bond program and project delivery through BAC's technical feedback and insights on project details. This could include PPS providing the BAC with the same or similar bond data and staff analysis/memos currently provided to the SFIOC as well as other documents such as contract templates, detailed schedules with critical path, or project priority criteria for review, in addition to involving the BAC with the annual bond performance audits. (Auditor Prioritization: High)	Partially Concur with Comment	Board of Education Bond Accountability Committee	Facilities and BAC	Discussed in the FIO Committee meeting 1/20/2026 PPS Staff reported: In progress Other notes: BAC met on 4/6/26 to discuss their charter BAC met on 4/29/26 and referred the updated charter back to the FIO committee. Next Steps: The FIO committee will need to review the updated charter at it's next meeting and refer it to the full Board for approval. NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team
36	Year 6 - #16 2020 Bond Year 2023 - 2024	Provide the BAC quarterly report directly to the full Board so that members receive needed technical advice and ensure BAC reports are uploaded timely to the PPS website including establishing a timeline to publicly post the report (such as within 30 days of receipt). (Auditor Prioritization: High)	Nonconcur	N/A	Facilities and BAC	Discussed in the FIO Committee meeting 12/9/2026 PPS Staff reported: Ongoing Ongoing: All BAC information can be found on our website: https://bond.pps.net/about/community-oversight/bac-meeting-minutes-progress-reports Staff is working diligently to make sure all reports are available and updated on a quarterly basis. https://bond.pps.net/about/oversight-and-accountability/bond-accountability-committee-bac NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
37	Year 6 - #17 2020 Bond Year 2023 - 2024	Provide annual bond performance audit reports and final project-specific construction reports (at least a summary of issues noted and resolution) to the BAC, SFIOC, and the Board. (Auditor Prioritization: High)	Nonconcur	N/A	BAC, Facilities, and Audit	NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
38	Year 6 - #18 2020 Bond Year 2023 - 2024	Enhance staff reports for the Board and other bond oversight committees to also include a one- to two- page summary of actions needed (information only or approval), alternative and recommendations, pros and cons on recommended actions, and impacts of those recommended actions including cost, scope, and schedule. (Auditor Prioritization: Medium)	Nonconcur	N/A	Board	NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
39	Year 6 - #19 2020 Bond Year 2023 - 2024	Work with the BAC to establish protocols for voting and formalizing any relevant recommended advice at its meetings that can be presented in BAC quarterly reports to the Board or provided in real- time by direct BAC-led presentations or OSM-led presentations to the Board. (Auditor Prioritization: Medium)	Nonconcur	N/A	Board - maybe ask BAC for input	NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
40	Year 6 - #20 2020 Bond Year 2023 - 2024	Ensure written BAC minutes include attendance, summaries of discussions or presentations, action items, and recommendations made as well as establish protocols to distribute meeting materials at least 12 days in advance of BAC quarterly meetings to align with distribution protocols for board meeting materials. (Auditor Prioritization: Medium)	Complete	Bond Accountability Committee Stormy Shanks, Sr. Director, School Modernization	Facilities and BAC	Priority for 1/20/26 FIOC meeting

Bond Performance Audit Recommendations

	Year Report Issued - Recommendation Number / Bond Program / Audit Year	Abbreviated Recommendation	Response	Responsible Administrator / Manager	Responsible Committee	Notes for 5/7 Audit Committee meeting discussion
41	Year 6 - #21 2020 Bond Year 2023 - 2024	Formalize the BAC recruiting and application process that is employed when a vacancy occurs or as soon as it is known a member is leaving to best retain full membership. (Auditor Prioritization: Low)	Concur	Stormy Shanks, Sr. Director, School Modernization	Facilities and BAC	Priority for 1/20/26 FIOC meeting
42	Year 6 - #22 2020 Bond Year 2023 - 2024	Create a bond project management office function outside of OSM to facilitate and coordinate bond program accountability across PPS offices with executive support for making change as needed. (Auditor Prioritization: Low)	Nonconcur	N/A	Board	NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team.
43	Year 6 - #23 2020 Bond Year 2023 - 2024	Have executive leadership take a more active role in overseeing the implementation of the annual bond performance audit recommendations, setting priorities, holding staff accountable for timely corrective action, or providing rationale if not implementing a recommendation. (High)	Concur with Comment	Stormy Shanks, Sr. Director, School Modernization	Facilities/Audit	Discussed in the 12/9 FIOC meeting PPS Staff reported: Implementation is Ongoing Ongoing: Executive leadership is currently engaged with Sjoberg Evashenk Consulting for the Year 7 Performance Audit. Jon Franco, Sarah Norman, Tom Odgers, Peter Jazowick, and other key team members participated in the audit kickoff meeting and have since completed individual interviews with the audit team. NOTE: Confirmation of the implementation of Bond audit recommendations is determined by the District's contracted Bond audit team