PORTLAND PUBLIC SCHOOLS

OFFICE OF OPERATIONS

501 North Dixon Street / Portland, OR 97227
Telephone: (503) 916-2000
Mailing Address: P. O. Box 3107 / 97208-3107

STAFF MEMO

Date: September 16, 2025

To: Facilities Improvement and Oversight Committee

From: Dr. Jon Franco, Senior Chief Office of Operations

cc: Dr. Kimberlee Armstrong, Superintendent

Subject: 2025 Bond Athletic Improvement and Modernization Comprehensive Plans update

---

BACKGROUND

In May 2017, November 2020, and May 2025, voters approved general obligation bonds to complete capital improvement projects for Portland Public Schools. This report provides the comprehensive plan updates on Bond projects for the modernization of Jefferson High School, Cleveland High School, and Ida B. Wells High School, along with athletics improvement projects updates.

EXECUTIVE SUMMARY

Purpose: Summarize Comprehensive Plans for JHS, CHS, and IBW:

- Actions Needed:
  - Provide feedback on the Comprehensive Plan presentations for OSM to incorporate or to provide further clarification within the plans.
  - Confirm the coordinated project schedule recommendation that we will make to the Board on October 14, 2025
- Next Steps:
  - Finalize Comprehensive plans and presentation materials for October 14 board meeting
  - Present Comprehensive plans to the full Board for approval

	Scope	Schedule	Total Project Budget
JHS	Aligned with Board Cost Reduction Framework	School Opening Fall 2029	$466,007,500
CHS		School Opening Fall 2029	$472,553,760
IBW		School Opening Fall 2029	$449,350,000

HIGH SCHOOL COMPREHENSIVE PLANS

A Comprehensive Plan describes the scope, schedule, and budget that will be carried through the remainder of the design and construction phases of the project. The Board authorizes Comprehensive Plans in resolutions.

Cleveland Comprehensive Plan

Jefferson Comprehensive Plan

Ida B Wells Comprehensive Plan

MASS TIMBER UPDATE

This memo is to provide clarity surrounding the structural system evaluation process for current PPS High School Modernization projects. All three design teams for the Cleveland, Ida B. Wells, and Jefferson High School Modernizations are recommending a hybrid structural approach which will include the use of Mass Timber, Steel, and Concrete or CMU.

Following the Board of Education framework within the topic of implementation of PPS's Climate Crisis Response Policy, the Board directed OSM to "evaluate structural materials choices such as mass timber versus steel, weighing factors such as embodied carbon, durability and cost." To assist with this evaluation, Bora suggested the following process for the development and evaluation of the structural systems for both the Ida B Wells and Jefferson High School projects mentioned here.

ATHLETIC IMPROVEMENT PROJECTS

Athletics Improvements – $79 million

- West Sylvan Middle School (turf and lights) to support Lincoln High School athletics
- Roosevelt High School (turf for baseball, softball and hitting facility)
- Grant High School (lights, seating)
- Franklin High School (turf and lights for baseball, softball and hitting facility)
- Jackson Middle School (hub to support district wide athletics)
- Marshall campus (hub to support district wide athletics)

Grant High School (Lights and New Seating)

The Grant Bowl Lighting Project is progressing, with Musco LED lights procured through the KCDA cooperative purchasing program. Land Use review was approved in 2024, and the current focus is securing City permits and coordinating new electrical service with Pacific Power. The project remains on track contingent on timely utility coordination. This work is essential to meeting PPS's Title IX commitments and will provide Grant High School and the community with equitable, safe, and energy-efficient athletic facilities.

Jackson Middle School (Fields, Lights)

The Jackson Middle School project is progressing with Land Use approval completed in 2024. The fields will support Wells activities during their Modernization project and will ultimately become a hub to support district wide athletics. The Wells Modernization team is reviewing options for expedited implementation to align with student program needs. More detailed construction cost and permit application schedule information are currently in development.

Athletic Projects Implementation Plan