PORTLAND PUBLIC SCHOOLS

OFFICE OF OPERATIONS

501 North Dixon Street / Portland, OR 97227
Telephone: (503) 916-2000
Mailing Address: P. O. Box 3107 / 97208-3107

STAFF MEMO

Date: October 8, 2025

To: Facilities Improvement and Oversight Committee

From: Dr. Jon Franco, Senior Chief Office of Operations

cc: Dr. Kimberlee Armstrong, Superintendent

Subject: Facilities and Maintenance, CBSE, Seismic, Ida B Wells and Athletics Updates

---

EXECUTIVE SUMMARY

The purpose of October's Facilities Improvement Oversight Committee is to provide updates and information on various topics including:

- Facilities and maintenance work orders
- Due Diligence activities of the 1 North property (possible site of the Center for Black Student Excellence)
- Process and timeline for the developing of seismic criteria for the selection of schools to be retrofitted with funds from the 2025 bond
- Update on comprehensive budget for Ida B Wells High School modernization project
- More detailed description of bond athletics projects to be completed

FACILITIES AND MAINTENANCE WORK ORDERS

Facilities and Maintenance continues to address work orders with a focus on health, safety, and equity.

- Current Backlog: 3,894 Work orders
  - Mechanical: **1,598**
  - General Repair: **1,407**
  - Landscape: **519**
  - Electrical: **370**
- Prioritization: PPS uses a four-tier matrix (Emergency → High → Medium → Low) to triage requests. Temperature related issues preventing schools from being warm, safe, and dry are automatically classified as Emergency.
- Recent Improvements:
  - Launched a swing shift (January 2025) to accelerate work order closeout and preventative maintenance
  - Expanded preventative monitoring via Building Automation Systems

CBSE DUE DILIGENCE ACTIVITIES - PART 1

Staff review of Due Diligence activities as of October 8, 2025

- Title Reports reviewed by real estate legal counsel
- Eco Commons LLC structure reviewed
- Inspection and surveys
    - Alta Survey, Level 1 Environmental Survey - Completed–no material issues
    - Building Assessment Report - Under review
- Building Operating Expense Analysis underway and include:
    - Lease Review Analysis - completed and being incorporated into building operating analysis
    - Historical building operating costs - initial data reviewed

Remaining due diligence activities (Part 2) will be reported on at November 3, 2025, FIOC meeting.

*Reference: September 16,2025 staff Memo

SEISMIC PROCESS

PPS is establishing a clear, phased process to deliver seismic retrofits funded by the 2025 Bond.

- Criteria Development: A rubric is being finalized incorporating Facility Condition Index (FCI), URM status, occupancy, and equity impacts. This will ensure the highest-risk schools are prioritized
- Consultant Engagement: Holmes Consulting is under contract to develop project designs and sequencing. Work began in October 2024 under SRGP, with revisions to align scope and timelines
- Timeline

IDA B WELLS

During the last FIOC meeting on September 16, the Ida B Wells High School project team reported a $5.6M cost savings, which remains unchanged in this report. Since then, the team has received and reconciled two professional cost estimates, one from the CM/GC and another from a third-party cost estimator. The initial reconciled estimate showed the project was $24.8M over the hard cost target of $345M. However, following a successful value engineering process, the overage has been significantly reduced to $4M, which is considered well within industry standards at the 100% Schematic Design phase.

This marks a critical milestone, providing a clear and attainable Pathway to Budget as the team concludes a Design Phase Approval and transitions into the Design Development phase. The team remains focused on identifying further cost-saving opportunities throughout Design Development and through ongoing collaboration with the CM/GC on construction logistics planning.

ATHLETICS

The PPS Program Vision for District Athletics is described in the PPS Long Range Facility Plan (LRFP). The high priority athletic improvements identified in the LRFP include three athletic hubs and improvements at four middle schools. The high priority program supports for the middle schools include a multipurpose turf field with a track, an appropriately sized main gym and an auxiliary gym. The high priority program support for high schools includes access to turf baseball and softball fields.

Athletics Improvements – $79 million

- West Sylvan Middle School (turf and lights) to support Lincoln High School athletics
- Roosevelt High School (turf for baseball, softball and hitting facility)
- Grant High School (lights, seating)

- Franklin High School (turf and lights for baseball, softball and hitting facility)
- Jackson Middle School (hub to support district wide athletics)
- Marshall campus (hub to support district wide athletics)

Grant High School (Lights and New Seating)

The Grant Bowl Lighting Project is progressing, with Musco LED lights procured through the KCDA cooperative purchasing program. Land Use review was approved in 2024, and the current focus is securing City permits and coordinating new electrical service with Pacific Power. The project remains on track contingent on timely utility coordination. This work is essential to meeting PPS's Title IX commitments and will provide Grant High School and the community with equitable, safe, and energy-efficient athletic facilities.

Jackson Middle School (Fields, Lights)

The Jackson Middle School project is progressing with Land Use approval completed in 2024. The fields will support Ida B Wells activities during their Modernization project and will ultimately become a hub to support district wide athletics. The Wells Modernization team is reviewing options for expedited implementation to align with student program needs. More detailed construction cost and permit application schedule information are currently in development.

References:
PPS Long Range Facilities Plan, Volume 1 LINK and Volume 2 LINK
Staff Memo - Bond Referral - Updated Version - 01 09 2025 LINK
Bond planning - PIL FACILITY IMPROVEMENTS_2024-December LINK