PORTLAND
Public Schools

Facility Improvement & Oversight Committee

January 20, 2026



Agenda

- Bond Audit Recommendations
- Seismic Grant Status
- Portland Clean Energy Fund (PCEF)Update
- 2025 Bond Procurement Schedule
- Major Athletic Projects



Bond Audit Recommendation

Year 6 - Recommendation #15 - 2020 Bond Program

Revisit how best to use the BAC and strengthen the committee's role and involvement in oversight to enhance bond program and project delivery through BAC's technical feedback and insights on project details. This could include PPS providing the BAC with the same or similar bond data and staff analysis/memos currently provided to the SFIOC as well as other documents such as contract templates, detailed schedules with critical path, or project priority criteria for review, in addition to involving the BAC with the annual bond performance audits.

In Progress

Our next scheduled meeting with the BAC is January 28th, Staff has created a draft charter in collaboration with BAC Chair and members for review and discussion by the overall committee, incorporating the 2025 Bond passage, committee clarity language, and suggestions to incorporate outstanding performance audit recommendations.

Bond Audit Recommendation

Year 6 - Recommendation #5 - 2020 Bond Program

Develop and formalize a written plan or methodology for allocating bond contingency funds including identifying how project savings will be assigned to other bond projects or returned to the 2017 program contingency fund.

Resolution

Uncommitted funds will be retained until work under a given program is substantially complete and final costs are reconciled, at which time any savings will revert to a central District program contingency fund.

Contingency funds, whether created with the bond program budget or accumulated through project savings or increased bond interest earnings, shall be allocated first as necessary to complete authorized bond program projects and only later, with the PPS Superintendent (or Senior Chief or Operations) approval, to fund other improvements from priority lists recommended by the PgM or to meet subsequently identified needs.



Seismic Plan update

PPS is advancing a phased seismic strengthening program using **2025 Bond Funds** and **State of Oregon Seismic Rehabilitation Grant Program (SRGP)**, if awarded

Current

In Design / Pre-Design (NOI Issued)

Comprehensive Campus Retrofits:

- **Beverly Cleary-Fernwood** - Design awarded 1/13 (SRGP grant application submitting this week)
- **Rose City Park** - NOI Issued

Targeted Retrofits

- **Ainsworth** - NOI Issued (SRGP grant application submitting this week)
- **Beach** - NOI Issued
- **Capitol Hill** - NOI Issued
- **Kelly** - NOI Issued
- **Richmond** - NOI Issued
- **Vernon** - NOI Issued
- **Winterhaven** - NOI Issued

Preliminary ROM (Group): ~$100.2M

PCEF Update - SP16 / PAT

PCEF / PAT Climate Investment – Background

- **$16.9M** City of Portland Climate Investment (SP16)
- **$10M PAT-restricted** for HVAC / thermal comfort
- PCEF funds released only after proposal approval
- Funding advances in phased allocations, not upfront



Why This Matters; Each phase must be completed and reconciled before the next request

PCEF Update - SP16 / PAT

Current Status

- Technical Energy Audit completed at **12 schools**
- **$700K approved** (lighting + weatherization)
- Thermal comfort design funding request submitted for:
  - Arleta Elementary
  - Arleta Annex
  - Clark Elementary

What's Next

- PAT Coordination on projects
- Early design, long-lead equipment, and hazardous materials work in 2026

Bottom Line: PPS is using new PCEF flexibility to advance comfort projects now while positioning schools for construction once full funding is approved.

Procurement Schedule

Activity Name	Duration	Start	Finish	2026				
				JAN	FEB	MAR	APR	MAY
PROCUREMENT								
PHASE 1 | Program Geotechnical Services								
Bid Advertisement Posted	0	1/9						
Deadline Issuing Addenda	0	1/23						
RFP Opening Date	0	1/29						
Notice to Award Issued	0	2/13						
Agenda Deadline to PPS	0	3/24						
PPS Board Meeting	0	4/14						
PHASE 2 | Program Testing & Balancing, Traffic Control Services								
Bid Advertisement Posted	0	1/16						
Deadline Issuing Addenda	0	1/30						
RFP Opening Date	0	2/5						
Notice to Award Issued	0	2/20						
Agenda Deadline to PPS	0	4/7						
PPS Board Meeting	0	4/28						
PHASE 3 | Program – Structural/Civil Engineering Services, Cx Services, Surveying, Envelope Consultant, Job Order Contracting – GC, Zoning/Planning/Permitting A&E								
Bid Advertisement Posted	0	1/23						
Deadline Issuing Addenda	0	2/9						
RFP Opening Date	0	2/23						
Notice to Award Issued	0	3/9						
Agenda Deadline to PPS	0	4/21						
PPS Board Meeting	0	5/12						

Major Athletic Update

Grant Lights

- Schedule strained due to multiple factors, including permitting, potential updated geotech report, and availability of specialty contractors.
- Re-evaluating project timeline to determine the least impact to PPS students. Update will be provided post permitting.

Athletic Projects (2025 Bond)

- All bond athletic projects require design and land use review.
- RFPs for design consultants are out to bid, and will be reviewed and sent to the board for approval in early Q2 2026
- Start of construction is approximately 12-18 months after soliciting for a design team.

Questions?

